

CONSTRUCTION MEETING  
SEPTEMBER 12, 2007  
10:30 A.M.

Present: Gary Talbert, Allen Tucker, Quint Harn, Tim Johnson, Jack Higgins, Kenny Mitchell, Jon Ryman, Ken Kure, Jeff Weaver, Steve Lewallen, Bryan Young, and Wanda Davis.

Jon reported things are progressing pretty well. Roof is almost done. Utilities are buried. Most of the sprinkler pipe is in. Curb and guttering will be starting soon. He has been having trouble getting Tri-County Electric to come in a timely manner to do their job.

Gary reported that his last day will be October 4<sup>th</sup>. Quint will be replacing him. Gary asked Jon when the brick work would start and Jon reported, hopefully, it would be next week. Gary also reported on the free standing, walk-in tubs for the bathrooms. He will measure again before ordering. There was discussion regarding suspended ceilings vs. access panels in the bedroom closets.

There was only one weather day in July. As of now the facility is on target for the original finish date.

Ken asked if the November meeting could be moved to the 2<sup>nd</sup> Monday. This will be discussed at the October meeting.

Gary had received the Fire Marshal's report and had sent this on to Bryan.

There were questions regarding the wiring and communications. It was decided that the hospital/facility would be responsible for this. It was recommended that the I.T. person come to all future meetings.